

Summary of the Construction Progress

As of 30 August 2019

Construction Period	2382 Days
Work Period	2282 Days
Remaining Period	100 Days
Planned Work	86.71 %
Current Work	67.32 %
Construction Delay	- %
